



# Installation form

## Propulsion engine / Generator set

For warranty complete this form and send to: [installationforms@vetus.com](mailto:installationforms@vetus.com)

Date

Reference number

### Installer

Name

Adress

Postcode + City

Country

Phone number

E-mail

### Owner

Name \*

Adress \*

Postcode + City \*

Country \*

Phone number \*

E-mail \*

### Information about vessel

Name vessel \*

Length o.a. \*

m

Home port

Length w.l. \*

m

Builder

Beam w.l. \*

m

Propulsion engine  Generator set

Gearbox  Sterndrive

Model \*

Model \*

Serial number \*

Ratio \*

Generator number \* Only with a generator set

Serial number \*

For 2 engines  Portside  Starboard

### Application

Draft

m

Displacement

ton

Application \*

Other:

Material hull

Composite

Other:

Model

### Propeller

Type \*

Number of blades \*



Diameter x pitch \*

### Propeller shaft

Diameter \*

mm

Flexible coupling \*

Yes  No

Model

Trust bearing \*

Yes  No

Model

\*This information must be filled in.

**Installation**

Accessibility \*

Size of air intake \* cm<sup>2</sup>**Engine installation**

Deflection of the mountings

Portside  Front  Rear Starboard  Front  RearIs the engine lined up with the prop shaft?  Yes  NoInstallation angle less than 15°?  Yes  NoReaches the gearbox lever the correct position when operated?  Yes  No**Fuel system**

Suction line Length m Diameter mm

Return line Length m Diameter mm

Water separator Make Model

Vent line Diameter mm

Fuel tank Material  SS  Plastic  Other: Contents**Exhaust system**

Exhaust line Length m Diameter mm

Waterlock muffler Make Model

Level exhaust injection bend  Above the waterline  Below the waterlineAirvent  Yes  NoGoose neck  Yes  No**Electrical system**

Ship's supply voltage Volt

Wire size battery battery cables mm<sup>2</sup>Has starter battery been connected to ship's power supply?  Yes  No

Electrical separation by

Incorrect reset performed using 'EDR'?  Yes  No**Cooling system** Inter cooling  Keel cooling

Suction line Length m Diameter mm

Water strainer Make Model

Suppletion tank  Yes  NoWater heater  Yes  NoHas the cooling system been bled?  Yes  NoEngine oil level OK?  Yes  No**Lubricating oil**

Make Model

*\*This information must be filled in.*

**Sea trial**

---

Idle revs.*	rpm
Maximum revs. no load *	rpm
Maximum revs. under load *	rpm
Top speed *	knots
Duration of trial*	min.
RPM	max.
Exhaust temperature	°C
Air intake temperature	°C
Engine temperature	°C
Turbo pressure	bar
Exhaust back pressure	milibar

---




**Conclusion sea trial**

Passed  Failed

Note:

Add your photo(s) here or submit them separately.

---



Approved by builder/installer

---

Date

Place

Name

E-mail

---

I hereby give permission for my data to be stored and used for contacting me.

*\*This information must be filled in.*